



# St. Paul Downtown Airport

## CONSTRUCTION NEWSLETTER #7



### PROJECT UPDATE

This is the seventh weekly project newsletter update regarding construction updates at the St. Paul Downtown Airport (STP).

#### **Runway 14/32 Reconstruction**

This week, Taxiways H & A4 were closed for construction within the project area to begin the planned pavement and lighting replacement work in those areas. Aggregate base preparation was completed on Runway 14/32 north of Runway 9/27, and bituminous base paving is anticipated to occur through Saturday. Additionally, surface course paving was completed on Taxiways A2 & A3.

#### **Taxiway B Reconstruction & Perimeter Roads**

This week is the second and final week of the Phase 1 construction for the Taxiway B project, to include Taxiway B - between Taxiway C and Taxiway A2 - as well as the portion of Taxiway B south of Minnesota Jet, and Taxiway A2. Final work items occurring this week included paving, edge grading, and pavement markings. It is anticipated that the Phase 1 area will be open by the end of day on Sat., July 19.

*The contractor will be utilizing Eaton Street throughout construction this summer. Please use caution when on those roads and be aware of the construction traffic.*

### LOOK AHEAD

#### **Runway 14/32 Reconstruction**

**Runway 14/32 is anticipated to remain closed for construction through Aug. 9, 2025.**

Next week, Phase 4 of the project will begin, closing Runway 9/27 through Aug. 9. Work will include pavement removals at the intersection of Runway 14/32 & Runway 9/27, followed by excavation, geotextile fabric, aggregate base, and paving.

Other work items include grading and paving operations at the Taxiway H & A4 intersection and continued airfield edge lighting work items.

#### **Taxiway B Reconstruction & Perimeter Roads**

**Taxiway B is being reconstructed, in two separate phases through Aug. 9, 2025.**

Next week, Phase 2 of the Taxiway B project will start. This includes the closure and reconstruction of Taxiway B between Taxiway A2 and Minnesota Jet, as well as Taxiway A3.

***Always check NOTAMs for up-to-date information regarding the airfield status.***



### Contact

**Lindsay Reidt, PE**  
SEH (Engineer)  
763.370.4055

**Kyle Nelson, PE**  
SEH (Engineer)  
651.900.0016

**Blaine Peterson**  
STP Airport Manager  
612.467.0931

Contractor:  
**Max Steininger, Inc.**