



St. Paul Downtown Airport

CONSTRUCTION NEWSLETTER #3



Contact

Lindsay Reidt, PE
SEH (Engineer)
763.370.4055

Kyle Nelson, PE
SEH (Engineer)
651.900.0016

Blaine Peterson
STP Airport Manager
612.467.0931

Contractor:
Max Steininger, Inc.

PROJECT UPDATE

This is the third weekly project newsletter update regarding the Runway 14/32 Reconstruction project at the St. Paul Downtown Airport (STP).

Throughout the beginning of the second full week of construction, key work items included excavation for the new pavement section and subgrade excavation, along with the installation of new drain tile for the Taxiway A2 & A3 connector pavements. As the week progressed, the contractor has begun to build the new runway pavement structure on Runway 14/32, initially consisting of geotextile fabric and an engineered aggregate base material. The installation and grading of the new aggregate base material will be ongoing for several weeks in the Phase 1 work area.

The contractor will be utilizing Eaton Street for the construction haul route for this phase of the project. Please use caution when on those pavements and be aware of the construction traffic.

LOOK AHEAD

Runway 14/32 is anticipated to remain closed for construction through August 9, 2025.

Next week, the final subgrade preparation and excavation will occur in the Phase 1 work area to keep pace with the geotextile fabric and crushed aggregate base installation operations. The bulk of the work next week will be the installation of the geotextile fabric and crushed aggregate base material on Runway 14/32.

Always check NOTAMs for up-to-date information regarding the airfield status.