



# St. Paul Downtown Airport

## CONSTRUCTION NEWSLETTER #6



### PROJECT UPDATE

This is the sixth weekly project newsletter update regarding the Runway 14/32 Reconstruction project at the St. Paul Downtown Airport (STP). As of this week, the previously communicated Taxiway B & Perimeter Roads project has begun and will be included in the weekly update.

#### **Runway 14/32 Reconstruction**

Throughout the week of June 30, the primary work item that occurred onsite was paving on Runway 14/32 (south of Runway 9/27), Taxiway A2 and Taxiway A3. Additionally, crews made progress on aggregate base installation and preparation north of Runway 9/27.

On July 7, the Taxiway D intersection with Runway 14/32 was NOTAM closed and has been added to the active project area. Throughout the week, removals, subgrade preparation, geotextile fabric and aggregate base installation were completed. Additionally, the proposed daintile along Taxiway D was installed.

#### **Taxiway B Reconstruction & Perimeter Roads**

Phase 1 of the Taxiway B Reconstruction project commenced this week. As part of the construction, Taxiway B, between Taxiway C and Taxiway A2, as well as the portion of Taxiway B south of Minnesota Jet and Taxiway A, have been closed for construction. Construction operations for this project include the full depth reclamation of the existing taxiway pavement, grading and compaction operations, and repaving a new taxiway surface.

*The contractor will be utilizing Eaton Street throughout construction this summer. Please use caution when on those roads and be aware of the construction traffic.*

### LOOK AHEAD

#### **Runway 14/32 Reconstruction**

**Runway 14/32 is anticipated to remain closed for construction through Aug. 9, 2025.**

Next week, final aggregate base preparation and base paving is anticipated to occur for the portion of Runway 14/32 north of Runway 9/27, including Taxiway D. Additionally, Taxiways A4 & H will be NOTAM closed and added to the active project area on Monday, July 14.

#### **Taxiway B Reconstruction & Perimeter Roads**

**Taxiway B will be under reconstruction, in two separate phases, through Aug. 9, 2025.**

For the Taxiway B project, final paving will occur before Phase 2 of the project begins on July 21. Phase 2 includes Taxiway B between Taxiway A2 and Minnesota Jet, as well as Taxiway A3.

***Always check NOTAMs for up-to-date information regarding the airfield status.***



### Contact

**Lindsay Reidt, PE**  
SEH (Engineer)  
763.370.4055

**Kyle Nelson, PE**  
SEH (Engineer)  
651.900.0016

**Blaine Peterson**  
STP Airport Manager  
612.467.0931

Contractor:  
**Max Steininger, Inc.**