



Crystal Airport

CONSTRUCTION NEWS



Learn More:

Project newsletters including construction updates and photos will be posted regularly during construction on the airport website.

[metroairports.org/
general-aviation/airports/
crystal-airport-construction](https://metroairports.org/general-aviation/airports/crystal/crystal-airport-construction)

Long Term Comprehensive Plan (LTCP):

[metroairports.org/
general-aviation/airports/
crystal-airport](https://metroairports.org/general-aviation/airports/crystal-airport)

Environmental Assessment/Environmental Assessment Worksheet (EA/EAW):

[metroairports.org/
general-aviation/airports/
crystal/crystal-airport-
environmental-assessment/
crystal-airport](https://metroairports.org/general-aviation/airports/crystal/crystal-airport-environmental-assessment/crystal-airport)

If you have questions about the project, please contact us via email at ContactCrystalAirportEA@mspmac.org

PROJECT UPDATE:

Phase 1, consisting of the removal of Taxiway Echo between Taxiway Alpha and Taxiway Bravo, was completed on August 1st and Phase 2 is underway.

Phase 2 consists of the work on Runway 14L/32R, including a pavement mill & overlay, new runway electrical, new signage, construction of new run up pads/hold bays and a shift in the end connector taxiways to tie into the new runway ends. Phase 2 is split into 3 sub-phases to minimize impacts to airport users while construction continues. Phase 2A, which began on August 3rd and continues through August 29th, reconstructs the southern portion of Runway 14L/32R beginning at Taxiway Alpha. Concurrently with Phase 2A, Phase 2B reconstructs the northern portion of Runway 14L/32R beginning at Runway 6L/24R and will also be completed August 29th.

Phase 2C will consist of the middle of the runway and impact Runways 6L/24R & 6R/24L. This Phase will commence on August 25th and go through August 28th. During this phase there will be no access from the east side of the airport to the west side. Both crosswind runways and Taxiway Alpha will re-open on August 29th and the full Runway 14/32 will be open beginning August 30th.

Phase 3 of the project will follow Phase 2 and close Runway 14R/32L permanently. This runway will be reconstructed into a new full length taxiway. This work will begin on Monday, August 31st and start from Taxiway Alpha to the south.

For project progress panoramic photos and videos, please check out our drone services website: <https://tourmkr.com/F1BoJWvtsX>