



# Construction Notice

CRYSTAL AIRPORT—2020 RUNWAY 14R/32L  
& TAXIWAY ECHO MODIFICATIONS

## Project Background

The Crystal Airport will be completing an airfield modification project this summer consisting of numerous improvements to the Airport. The project will include rehabilitating Runway 14L/32R with a mill & overlay, new edge lighting, signs and replacement of the existing VASI with a new PAPI. Runway 14R/32L will be converted into a full length parallel taxiway including new connector taxiways, hold bays, edge lighting and signs. Taxiway Echo, between Taxiway Alpha and Taxiway Bravo will be removed. A new south service roadway will be constructed connecting the Taxiway Echo to the east service road, as well as other airfield improvements.



### SCHEDULE

Project is scheduled to occur from  
July 20 - October 30, 2020

Contractor:  
Max Steinger, Inc.



### CONSTRUCTION IMPACT



Phase 1: July 27 - August 1  
TAXIWAY ECHO PAVEMENT REMOVAL  
-Close Taxiway Echo between Taxiway Alpha and Taxiway Bravo.  
-Close Runway 6R/24L for 6 days.  
-Close Runway 6L/24R for 2 days, concurrent with Runway 6R/24L closure.



Phase 2\*: August 3 - August 29  
RUNWAY 14L/32R MILL/OVERLAY, CONNECTOR TAXIWAY RELOCATION, ELECTRICAL  
-Close Runway 14L/32R



Phase 3\*: August 31 - October 24  
RUNWAY 14R/32L CONVERSION TO TAXIWAY GOLF, CONSTRUCTION OF SOUTH SERVICE ROAD  
-Close Runway 14R/32RL  
-No Specified dates. Will occur before October 30



Phase 4: TBD  
MISCELLANEOUS AIRFIELD MODIFICATIONS



Phase 5: Duration of Project  
ELECTRICAL VAULT BUILDING CONSTRUCTION



### CONTACT

SEH (Engineer):  
**Tim Wegwerth, PE**  
612.390.0629

**Jake Stiebler**  
612.500.1537

Airport Manager  
**Philip Tiedeman**  
432.556.9009

**Note:** Please note that the construction is weather dependent and the dates listed are subject to change if inclement weather conditions occur.

**\*Phases 2 & 3 include sub-phases and taxiway closures.  
Check NOTAMS daily.**